

Act ID	Description	Orig Dur	Early Start	Early Finish	%	2021	2022	2023	2024	2025	2026
1430	Marble Floor Repair	15d	06FEB23	24FEB23	0						
1440	Refinish Wood Flooring	10d	27FEB23	10MAR23	0						
1420	Doors & Hardware	10d	13MAR23	24MAR23	0						
1450	Final Coat Painting	10d	27MAR23	07APR23	0						
2ND FLOOR											
1460	Selective Removal Metal Ceiling	15d	13MAY22	02JUN22	0						
1470	Wall & Ceiling Framing	15d	03JUN22	23JUN22	0						
1480	MEP Rough In	50d	24JUN22	02SEP22	0						
1490	Gypsum & Plaster	25d	05SEP22	07OCT22	0						
1500	Install Metal Ceilings	25d	10OCT22	11NOV22	0						
1510	Prime & First Coat Paint	10d	14NOV22	25NOV22	0						
1520	Millwork & Casework	20d	28NOV22	23DEC22	0						
1570	Interior Storefront Framing	5d	28NOV22	02DEC22	0						
1530	MEP Trim Out	15d	26DEC22	13JAN23	0						
1540	Refinish Flooring	15d	16JAN23	03FEB23	0						
1550	Doors & Hardware	5d	06FEB23	10FEB23	0						
1560	Final Coat Paint	10d	13FEB23	24FEB23	0						
EXTERIOR											
1640	Site Utilities	20d	24JUN22	22JUL22	0						
1630	Masonry Restoration	25d	25JUL22	26AUG22	0						
1650	Window Replacement	30d	12SEP22 *	21OCT22	0						
1660	Painting	30d	24OCT22	02DEC22	0						
INSPECTIONS & CLOSEOUT											
1580	Pre Punch Building	10d	10APR23	21APR23	0						
1590	Final Inspections	3d	24APR23	26APR23	0						
1600	Material Completion	2d	27APR23	28APR23	0						
1610	Punch Work	20d	01MAY23	26MAY23	0						
1620	Final Completion	1d	29MAY23	29MAY23	0						

Start date	21MAY21
Finish date	29MAY23
Data date	22APR22
Run date	22APR22
Page number	2A
© Primavera Systems, Inc.	

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Allstate / Cauthan Construction JV
Lowndes County Courthouse