

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	%	2024												2025												
							MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP						
Preconstruction							<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>1000 Receive Bids & Develop GMP 10d 0 04MAR24 22MAR24 A 100</p> <p>1010 GMP to Owner 10d 0 25MAR24 29MAR24 A 100</p> <p>1020 Owner Approval 20d 10d 01APR24 A 04JUN24 50</p> <p>1030 Issue Subcontracts 20d 20d 05JUN24 02JUL24 0</p> <p>1040 Submittals 30d 30d 05JUN24 17JUL24 0</p> <p>1050 PEMB Shop Drawings 40d 40d 03JUL24 28AUG24 0</p> </div> <div style="width: 50%;"> <p>Receive Bids & Develop GMP</p> <p>GMP to Owner</p> <p>Owner Approval</p> <p>Issue Subcontracts</p> <p>Submittals</p> <p>PEMB Shop Drawings</p> </div> </div>																								
Addition							<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>1075 Selective Demolition 15d 15d 03JUL24 24JUL24 0</p> <p>1080 Site Utilities Demolition 10d 10d 18JUL24 31JUL24 0</p> <p>1090 Clearing & Grubbing 10d 10d 01AUG24 14AUG24 0</p> <p>1100 Site Utilities 15d 15d 15AUG24 04SEP24 0</p> <p>1110 Building Pad 10d 10d 15AUG24 28AUG24 0</p> <p>1120 Form & Prep Slab/Foundations 10d 10d 29AUG24 11SEP24 0</p> <p>1130 MEP Slab Rough-in 15d 15d 12SEP24 02OCT24 0</p> <p>1150 CMU Stem Walls 5d 5d 12SEP24 18SEP24 0</p> <p>1140 Foundations and Slab on Grade 15d 15d 03OCT24 23OCT24 0</p> <p>1160 Slab on Grade 5d 5d 24OCT24 30OCT24 0</p> <p>1055 PEMB Fabrication & Delivery 60d 60d 31OCT24 24JAN25 0</p> <p>1170 CMU Walls 60d 60d 07NOV24 31JAN25 0</p> <p>1210 PEMB Erection 30d 30d 27JAN25 07MAR25 0</p> <p>1250 Steel Cells 10d 10d 27JAN25 07FEB25 0</p> <p>1190 Electrical Rough-in 25d 25d 10MAR25 11APR25 0</p> <p>1195 Plumbing Rough-in 30d 30d 10MAR25 18APR25 0</p> <p>1255 Steel Mezzanine Install 15d 15d 10MAR25 28MAR25 0</p> <p>1350 HVAC Install 30d 30d 10MAR25 18APR25 0</p> <p>1295 Security Fencing 15d 15d 07APR25 25APR25 0</p> <p>1260 Low Voltage System Install 30d 30d 14APR25 23MAY25 0</p> <p>1330 Electrical Trim-out 20d 20d 14APR25 09MAY25 0</p> <p>1220 Metal Framing/Gyp Assemblies 20d 20d 21APR25 16MAY25 0</p> <p>1270 MEP Connections for Steel Holding Cells 10d 10d 21APR25 02MAY25 0</p> <p>1300 Sodding/Landscaping 5d 5d 28APR25 02MAY25 0</p> <p>1280 Painting 30d 30d 19MAY25 27JUN25 0</p> <p>1351 Commissioning 10d 10d 02JUN25 13JUN25 0</p> <p>1290 Flooring 10d 10d 30JUN25 14JUL25 0</p> <p>1372 Final Cleaning 3d 3d 15JUL25 17JUL25 0</p> </div> <div style="width: 50%;"> <p>Selective Demolition</p> <p>Site Utilities Demolition</p> <p>Clearing & Grubbing</p> <p>Site Utilities</p> <p>Building Pad</p> <p>Form & Prep Slab/Foundations</p> <p>MEP Slab Rough-in</p> <p>CMU Stem Walls</p> <p>Foundations and Slab on Grade</p> <p>Slab on Grade</p> <p>PEMB Fabrication & Delivery</p> <p>CMU Walls</p> <p>PEMB Erector</p> <p>Steel Cells</p> <p>Electrical Rough-in</p> <p>Plumbing Rough-in</p> <p>Steel Mezzanine Install</p> <p>HVAC Install</p> <p>Security Fencing</p> <p>Low Voltage System Install</p> <p>Electrical Trim-out</p> <p>Metal Framing/Gyp Assemblies</p> <p>MEP Connections for Steel Holding Cells</p> <p>Sodding/Landscaping</p> <p>Painting</p> <p>Commissioning</p> <p>Flooring</p> <p>Final Cleaning</p> </div> </div>																								
Renovation							<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>1221 Metal Framing/Gyp Assemblies 5d 5d 25JUL24 31JUL24 0</p> <p>1251 Door Installation 2d 2d 01AUG24 02AUG24 0</p> <p>1281 Painting 5d 5d 01AUG24 07AUG24 0</p> <p>1291 Flooring 5d 5d 08AUG24 14AUG24 0</p> </div> <div style="width: 50%;"> <p>Metal Framing/Gyp Assemblies</p> <p>Door Installation</p> <p>Painting</p> <p>Flooring</p> </div> </div>																								
Closeout							<div style="display: flex; justify-content: space-between;"> <div style="width: 45%;"> <p>1382 Material Completion 1d 1d 18JUL25 18JUL25 0</p> <p>1352 OEM Manuals 10d 10d 21JUL25 01AUG25 0</p> <p>1362 Closeout Documents 10d 10d 04AUG25 15AUG25 0</p> <p>1392 Final Completion 1d 1d 20AUG25 20AUG25 0</p> </div> <div style="width: 50%;"> <p>Material Completion</p> <p>OEM Manuals</p> <p>Closeout Documents</p> <p>Final Completion</p> </div> </div>																								

Start date 21MAR24
 Finish date 20AUG25
 Data date 22MAY24
 Run date 22MAY24
 Page number 1A
 © Primavera Systems, Inc.

Allstate/Cauthan JV
 Lowndes County Jail

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point