

Project Name:
Hightower Road and Cooper Road NE Paving Project

Project Description:
Grading, base, drainage and paving of an existing County Dirt Road. Total length of the project was 3.26 miles in length

Construction Let Date:
July 2022

Construction Completion Date:
February 2024

Initial Cost Estimate:
\$3,750,000

Final Completed Cost:
\$3,750,000

Is the Project on the State Route System or does it tie to a State Route?
 No

Procedures in place or that will be in place for regular reporting to GDOT of Project scope, schedule, and budgets.
Monthly Conference Calls with GDOT TIA Officials

The Local Government's procedures in place for contract payment validation.
Lowndes County Procurement Policy

The Local Government's conflict of interest policy.
Lowndes County Procurement Policy